

Phase 1 - McCabe to Rushton		
Set up Traffic Control	06/03/19	06/04/19
Erosion Control	06/05/19	06/08/19
Stump Removal	06/09/19	06/11/19
Excavation and Embankment	06/12/19	06/29/19
Subgrade Undercut	06/30/19	07/03/19
Fourth of July Holiday Period	07/04/19	07/07/19
Storm Sewer	07/08/19	07/16/19
Subbase	07/17/19	07/28/19
Curb and Gutter	07/29/19	08/08/19
Agg Base	08/09/19	08/17/19
Open Graded Drainage Cse	08/18/19	08/20/19
Asphalt Paving	08/21/19	08/26/19
Pavement Markin	08/27/19	08/29/19

Phase 2 - Silverside to McCabe		
Set up Traffic Control	08/30/19	08/31/19
Labor Day Holiday Period	09/01/19	09/04/19
Erosion Control	09/05/19	09/07/19
Pavement Removal	09/08/19	09/09/19
Stump Removal	09/10/19	09/12/19
Excavation and Embankment	09/13/19	09/24/19
Subgrade Undercut	09/25/19	09/26/19
Storm Sewer	09/27/19	09/30/19
Subbase	10/01/19	10/09/19
Curb and Gutter	10/10/19	10/18/19
Agg Base	10/19/19	10/25/19
Open Graded Drainage Cse	10/26/19	10/27/19
Asphalt Paving	10/28/19	10/31/19
Pavement Marking	11/01/19	11/01/19
Approved for Traffic		11/01/19
Punchlist and Permanent Soil Erosion Control	11/01/19	11/15/19
Substantial Project Completion		11/15/19