

Road Construction Update 8/6/2015

Whitmore Lake Road:

This project has been divided into three phases.

Phase I starts Monday August 10, 2015. This phase starts approximately 1100 feet north of M-36, (just north of the south bound US-23 off ramp) and continues north to Winans Lake Road. The project is a complete rebuild of the road including removing all of the old asphalt, concrete and much of the base. This section of road will be closed to thru traffic and access for residents that live along this stretch of road will be maintained as well as access for emergency vehicles. Completion for this phase is scheduled for September 19, 2015.

Phase II is the section of Whitmore Lake Road where Phase I started continuing south to approximately 1000 feet south of M-36. Start date is scheduled for September 20, 2015 and completion date is set for October 10, 2015. The Whitmore Lake south bound off ramp will be closed from 9/24/15 thru 9/30/15.

Phase III is that section of Whitmore Lake Road from the end point of Phase II and continuing south to 8 Mile Road and this portion is scheduled for the 2016 construction season.

Rushton Road:

This project is on schedule and you should see construction activity on site yet this late summer and fall. Consumers Power will be relocating the high pressure gas main with a completion date of May 1, 2016. This completion date of the gas main opens up the full construction season for the Road, bridge refurbishing and the installation of the box culvert.

Lee Road:

This project involves resurfacing that portion of Lee Road from approximately 200 feet west of the west round a bout and proceeding west to Rickett. The paving at the Rickett intersections will include the full intersection joining the previous resurfaced portions of Lee and Rickett paved in 2013. Completion scheduled for the week of August 17, 2015.